

Information on the progress of Land Acquisition Work in respect of L. A. Zone office,
Nayagarh for Khurda Road- Bolangir New B.G. Rail Link Project,
Nayagarh as on **20.07.21**.

1. Status on progress of L.A. Work.

	<u>No. of Village</u>	<u>Area in acres.</u>
1. Requisition received from R.O.	99 villages	Ac.1393.230
2. Total No. of villages handed over to Railway Authority.	80 villages	Ac.1146.945
3. Balance	19 villages	Ac. 246.285


Land Acquisition Zone Officer
Khurda Road-Bolangir New B.G.
Rail Link Project, Nayagarh.