

Status report on progress of Land Acquisition for construction of Khurda Road-Bolangir New B.G. Rail Link Project of Nayagarh District regarding review of land acquisition issues pertaining to Railway Project to be held under the chairmanship of Chief Secretary to Govt. on dt.18.05.2022 at 12.30 P.M.

<u>1. Status on progress of L.A. Work.</u>	<u>No. of Proposal</u>	<u>Area in acres.</u>
1. Requisition received from R.O.	99	Ac.1393.230
2. Total No. of villages where payment has been completed & physical possession handed over to Railway Authority.	91	Ac.1323.940
Balance:-	8	Ac. 69.290

Present position of 8 villages (Ac.69.290)

1. Buguda colony	- To be handed over on 25.05.2022.		Ac.11.000
2. Takera	- To be handed over by 31.05.2022.		Ac.10.790 out of Ac.21.100 (after revision)
3. Buguda	- To be handed over by 25.05.2022.		Ac. 6.990
4. Durgaprasad	- Payment under progress.	} To be handed over by 30.06.2022.	Ac. 5.610
5. Durukipaju	- -do-		Ac. 3.900
6. Pemparada	- -do-		Ac. 4.870
7. Munduli Nuagaon	- -do-		Ac. 0.620
8. Bankataila	- Estimate submitted to Govt. for approval.		<u>Ac.15.200</u>

Total:- Ac.58.980


 Land Acquisition Zone Officer
 Khurda Road-Bolangir New B.G.
 Rail Link Project, Nayagarh.